NO.NC/PMC/YPD/2019-20/W9-VP Date: 26-02-2020

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

## "PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of the Work :-Providing of Water supply UGD Security Room and other Developmental works to Vidyaranyapura Swimming Pool in ward no 09 Vidyaranyapura

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 1 | Earth work excavation for foundation of structures by mechanical means as per drawing and technical specification, including setting out, construction of | Cum | 355.90 |
| 2 | KSRB 2.6 Providing and filling sand in foundtion to requeried depth to sub soil treatment including watering ,ramming with lead and lift complete as per | Sqm | 37.05 |
| 3 | KSRB 2.5 Earthwork excavation in all soil deposits and filling sides of foundation upto plinth in all layers not exceeding 20cms in depth compacting | Cum | 236.60 |
| 4 | KSRB 17.1 and 17.2 Transportation of excavated earth by mechanical means including loading and unloading with a lead of 20 kmtr and dispersing the | Cum | 355.90 |
| 5 | KSRB 2.8 Providing and filling in foundation with granite / trap broken metal 100mm and down size, with approved sand including hand packing, ramming, | Cum | 74.10 |
| 6 | KSRB 4.1.2 Providing and laying in position Plain Cement Concrete of mix 1:3:6 with OPC cement @ 220kgs ,with 40mm and down size graded granite metal | Cum | 35.25 |
| 7 | KSRB 4.2.2 Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) | Cum | 37.05 |
| 8 | KSRB 4.2.7Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixedf concrete for | Cum | 28.20 |
| 9 | KSRB 4.6.4 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as Walls at any | Sqm | 84.00 |
| 10 | KSRB 4.6.5Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / | Sqm | 44.64 |
| 11 | KSRB 4.6.7 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam | Sqm | 14.00 |
| 12 | KSRB 4.6.3 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs landings balconies | Sqm | 36.00 |
| 13 | Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm | Sqm | 117.60 |

| | | | |
|---|---|---|---|
| 14 | KSRB 15.3 Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off | Sqm | 60.48 |
| 15 | KSRB 15.4 Extra for providing and mixing Waterproofing compound in cement plaster work at one kg per bag or in the proportion recomended by the | Sqm | 130.48 |
| 16 | KSRB15.3 Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required | Sqm | 60.48 |
| 17 | KSRB 15.3.Providing 12mm thick cement plaster in single coat with cement mortar 1:3 to to brick masonry ncluding rounding off corners wherever | Sqm | 39.60 |
| 18 | KSRB 14.7.1 Providing and laying M-15 cement concrete flooring, 60mm thick with metallic concrete hardner topping under layer of 45mm thick M-15 | Sqm | 12.00 |
| 19 | KSRB 14.61Providing and laying Flooring using pre polished water cut/gang saw 19mm thick grey granite laid over bed of 20mm thick 1:4 cm and jointed | Sqm | 547.35 |
| 20 | Providing ACE paint to external walls of approved colour and shade over prime's coat.after brooming & cleaning the surface and applying two coats of | Sqm | 60.48 |
| 21 | KSRB.15.106 Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface | Sqm | 39.60 |
| 22 | KSRB15.15.1.1 Providing and applying painting in two coats with plastic Emulsion paint of approved brand on wall surface to give an even approved | Sqm | 39.60 |
| 23 | Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods,or combination of M.S. flats | Sqm | 914.76 |
| 24 | KSRB 4.9.2 Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or | Tonne | 2.56 |
| 25 | KSRB 5.14 Providing and constructing precast concrete Solid Blocks with compressive strength not less than 35 kg/sqm with cement mortar 1:4 | Sqm | 37.95 |
| 26 | KSRB 7.26 Supplying and fixing Pressed steel door frames size 125x65mmmanufactured from 1.25mm thick carbon steel or imported steel | Sqm | 18.24 |
| 27 | supply portable water for intial filling of main pool and baby pool ,balancing tank | ltr | 4000000.00 |
| 28 | supply of imporated chlorine granul for intial prepration and super chlorination and maintanance for one month | kgs | 400.00 |
| 29 | KSRB 37.2 Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC ( 1 :2:4) WITH 2 NOS | Sqm | 18.00 |
| 30 | KSRB 37. 3 Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & | Sqm | 16.00 |
| 31 | Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the | Sqm | 16.00 |
| 32 | Submersible pump for sump Tank Mano black pump 2HP Item no 21 Page XLIII | Each | 3.00 |
| 33 | KSRB 13.876 Providing & fixing Chorinated Poly Venyl(CPVC) pipes confirming to IS 15778 having thermal stability for hot and cold water supply including all | Mtr | 105.00 |
| 34 | Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor | Mtr | 325.00 |

| | | | |
|---|---|---|---|
| 35 | Supplying of LED Floodlight with .....W System Power consumption pressure die cast aluminum housing with powder coating with IP 65 protection. 1, 200- | No | 28.00 |
| 36 | Supplying and fixing of Metal Socket set of 2pole and earth plugs and socket for incorporating SP and TP MCB (Without MCB ). The entire plug and socket | No | 2.00 |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore